# CCPL Capital Improvement Plan Project Update

Prepared and presented by Toni Lombardozzi, CCPL Project Manager

### Location Updates

#### "Small Branch" Renovations - Poe

- Cabinetry installed, countertops expected early December
- Remaining plumbing to be completed following completion of cabinetry/countertops
- Lighting replaced as needed
- Furniture expected mid-December

## Location Updates

### Main

- Design Team working on overall space planning
  - Budget check-ins
- Initial design meetings in November; full team meetings scheduled for early December
- CCPL working through stages for bringing Main offline
  - NOTE: Main is not shutting down soon, but it is a large job that requires a lot of advance coordination

# Financial Status – Previous Reports

PROJECT PHASE / TITLE	Status	Total
PHASE 1 – New Construction		
	Total Baseline	75,327,274
Bees Ferry West Ashley	Baseline	14,441,665
Actua	CLOSED	12,490,030
Baxter Patrick James Island	Baseline	13,131,000
Actua	CLOSED	12,478,361
Wando Mt. Pleasant	Baseline	26,135,000
Actua	CLOSED	20,489,720
R. Keith Summey North Charleston	Baseline (15k SF)	10,673,609
Actual/Projected	CWE (20K SF)	14,248, 507
St. Paul's Hollywood	Baseline	10,946,000
Actua	CLOSED	10,092,815
PHASE 2 – Renovation/Upgrades		
	Total Baseline	33,172,726
Support Center - renovation	Baseline	7,669,549
Actua	CLOSED	8,720,444
Regional Libraries - renovation	Baseline	9,170,311
Actual/Projected	CWE	15,490,690
Existing Libraries - upgrades	Baseline	16,332,866
Actual/Projected	CWE	14,489,433
LIBRARY TOTAL	Total Baseline	108,500,000
	Total CWE	108,500,000

-	1	
PROJECT PHASE / TITLE	Status	Total
PHASE 1 – New Construction		
	Total Baseline	75,327,27
Bees Ferry West Ashley	Baseline	14,441,669
Actua	CLOSED	12,490,030
Baxter Patrick James Island	Baseline	13,131,000
Actua	CLOSED	12,478,363
Wando Mt. Pleasant	Baseline	26,135,000
Actua	CLOSED	20,489,720
R. Keith Summey North Charleston	Baseline (15k SF)	10,673,609
Actual/Projecte	CWE (20K SF)	14,248,50
St. Paul's Hollywood	Baseline	10,946,000
Actua	CLOSED	10,092,81
PHASE 2 – Renovation/Upgrades		
	Total Baseline	33,172,720
Support Center - renovation	Baseline	7,669,549
Actua	CLOSED	8,720,444
Regional Libraries - renovation	Baseline	9,170,311
Actual/Projecte	CWE	15,490,690
Existing Libraries - upgrades	Baseline	16,332,866
Actual/Projecte	CWE	14,489,433
LIBRARY TOTAL	Total Baseline	108,500,000
	Total CWE	108,500,000

As of September 2024 As of October 2024